SBR-ALO/33/17-18

Original/Duplicate/Triplicate
CONTRACT CERTIFICATE

(For Other Works)

No. ***First & Final Bill*** Date. 11/05/2017

Division: **BBMP, Byatarayanapura** Sub-Division: **BBMP, Vidyaranyapura**

Bill Received No. 89 Dated Divisional Cash Book Voucher No…….. Dated…….

Sub Divisional **Work Code: 009-17-000028**

Schedule Docket No. Head of Account: **P1771** **Est.Cost: 20.00 Lakhs** D.R.No. :

Name of Work (as per sanctioned estimate: **Construction of 1st Floor at Anganavadi Centre, Thindlu in Ward No. 09 (Vidyaranyapura) Vidyaranyapura Sub Division.**

Name of Contractor and Full Address: ***Sri. Gopi Reddy, Contractor, # 03, 1st Cross, 1st Main, Ramachandrappa Layout, Arebic College Post, Erannapalya, Bangalore – 560 045.***

Reference to Agreement No. **EE/BTP/BBMP/ E-PMT/20(24274)/WO/236/2016-17** Date: **16.03.2017**

Certified that the measurements were taken by me on 18/4/17 and recorded of **Pages** 195072 **to** 195089 of measurement Book No. 195 and that the work is satisfactorily executed.

Gopireddy
Contractor

Jadhav
Officer-in-charge of work

Certified that the measurement were taken by me on 18/4/17 and found correct. The work is satisfactorily executed.

Certified that the quantities of materials shown in column 3 of Account have been actually brought to site of the work and the contractor has not previously received any advance on this security. These materials are of and imperishable nature and are all required for immediate use on the work in connection with items for finished work have been agreed upon. A normal agreement signed and executed by the contractor is recorded in the office.

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

Sub-Division Officer

II Memorandum of Payment

1)	Total value of work done or supplies made as per account within	
2)	Deduct amount to be held in reserve being ……percent Rs……	
3)	" Balance	
4)	Deduct Payment:	
	a. Amount of previous payment as in the Office Cash Book Voucher No……Dated……S.D. No……..…	Amount 1932754-00
	adjusted towards cash advance recovery of	
	b. Payments Now made } cost store or other material supplied.	IT - 19328-00
	} recovery of amount creditable to this/other work	VAT - 77310-00
	} Amount paid on this bill Cheque / Cash.	CESS - 19328-00
		CBF - 1933-00
		LR - 11597-00
5)	Balance being unpaid value of work done held in reserve.	Adj - 129496-00
6)	Deduct cash advance made on the Office cash Book Voucher No…… dated……less adjustments.	Cheque - 1803,258-00
7)	Net amount due to or from Contractor unadjustments items.	
8)	Advance to Contractor for materials brought to site (as detailed) within.	
9)	Value of Government materials supplied.	
	Total amount adjusted -	

Gopireddy
Contractor's Signature

Received Rs…….. (in words)…….

……

by cash and by adjustment of Payment as per memorandum

(in final settlement of all demands)

Witness

1.

2.

Dated Signature of Contractor

Paid by me by Cheque No……Dated……

Cash Rs……..

Dated……

Stamp

(For use in the Office)

19,32,754.00

129496-00

1803258-00

Rs - Eighteen lakhs three thousand two hundred fifty eight only

Executive Engineer

19/6

Initials of Officer making payment

Sl. No.		Unit
1	Earthwork excavation for foundation of buildings, water supply, sanitary lines and electrical conduits either in pits or in trenches 1.5m and above in width, **in ordinary soil** not exceeding 1.5 m. in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50 m. after breaking of clods etc complete as per specifications and directions of engineer in charge of the work	Cum
2	Providing and laying in position **plain cement concrete of mix 1:4:8** with OPC cement @ 180kgs, with 40mm and down size graded granite metal coarse aggregates @0.85cum and fine aggregates @ 0.57cum machine mixed, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, **in foundation**, including cost of all materials, labour, HOM of machinery, curing etc complete as per specifications and directions of engineer in charge of the work	Cum
3	Providing and constructing granite / trap / basalt size stone masonry in foundation with cement mortar 1:6, stone hammerd dressed in courses not less than 20 cms high, bond stones at two m. apart in each course including cost of materials, labour, curing etc complete as per specifications and directions of engineer in charge of the work	Cum
4	Providing and constructing granite / trap / basalt size stone masonry in basement with cement mortar 1:6, edges of stones chistle dressed in courses not less than 15 cms high, bond stones at two m. apart in each course including cost of materials, labour, curing etc complete as per specifications and directions of engineer in charge of the work	Cum
5	Providing and laying **cement concrete** using 20 mm and down size granite coarse aggregates and fine aggregates of ready mixed concrete **(RMC) M 20** for R.C.C works laid in 15 cms thick layers and well compacted vibrating, curing, **for raft foundation column footing , main and secondary beams** with all lead and lifts etc., complete (exclusive of cost of steel and fabrication charges) etc complete as per specifications and directions of engineer in charge of the work	Cum
6	Providing and laying in position **reinforced cement concrete of design mix M20** with OPC cement @ 27.20kgs, with 12mm and down size graded granite metal coarse aggregates @0.05865cum and fine aggregtes @ 0.0391cum, with superplastisiser @0.225lts, machine mixed, well compacted for **plain chajja of 8.5 cms.** average thickness, upto ground floor level, including cost of all materials, labour, HOM of machinery, finishing, curing, complete but excluding cost of reinforcement etc complete as per specifications and directions of engineer in charge of the work	Sqm
7	Providing and constructing load bearing wall with solid concrete blocks of size 400x150x200 mm having block density not lessthan 1800 kg/m3 and having a minimum average compressive strength 5.00 N/mm2 confirming to IS 2185 (Part) : 2005 and constructed with CM 1:4 , as per IS 2572:2005 including cost of all materials, labour charegs, scaffolding, curing etc complete as per specifications and directions of engineer in charge of the work	Sqm
8	Providing **T.M.T steel reinforcement for R.C.C work** including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications. Specification No. KBS 4.6.3 - **TMT bars Fe 500** etc complete as per specifications and directions of engineer in charge of the work	Tonne
9	Providing and laying integral cement based waterproofing treatment including preparation of surface as required for treatment of roofs, balconies, terraces etc., consisting of following application. (a) Applying and grouting a slurry coat of neat cement using 2.75 kg/sqm of cement admixed with proprietary water proofing compound conforming to IS:2645 over the RCC slab after cleaning the surface before treatment. (b) Laying cement concrete using broken brick bats 25mm to 100mm size with 50% of cement mortar 1:5 admixed with proprietary water proofing compound conforming IS:2645 over 20mm thick layer of cement mortar 1:5 admixed with proprietary water proofing compound to required slope and treating similarly the adjoining walls upto 300mm height including rounding off junctions of walls and slabs. (c) After two days of proper curing, applying a second coat of cement lurry admixed with proprietary water proofing compound (d) Finishing the surface with 20mm thick jointless cement mortar of mix 1:4 admixed with proprietary water proofing compound and finally finishing the surface with trowel and neat cement slurry and making of 300x300mm square. (e) The whole terrace so	Sqm
10	Providing 12mm thick cement plaster in single coat with cement mortar 1:3, to ceiling including rounding off corners wherever required smooth rendering, : Providing and removing scaffolding, including cost of materials, labour, curing etc complete as per specifications and directions of engineer in charge of the work	Sqm
11	Providing 18mm thick cement plaster in single coat with cement mortar 1:4, to brick masonry including rounding off corners wherever required smooth rendering, : Providing and removing scaffolding, including cost of materials, labour, curing etc complete as per specifications and directions of engineer in charge of the work	Sqm

Previous Measurement		Present Measurement			Total Upto Date		Remarks
Qty.	Cost	Qty.	Rate Rs. P.	Amount	Qty	Cost	
-	-	108.40	200.00	21680.00	108.40	21680.00	
-	-	42.00	5300.00	222600.00	42.00	222600.00	
-	-	2.43	5000.00	12150.00	2.43	12150.00	
-	-	1.09	5400.00	5886.00	1.09	5886.00	
-	-	31.65	6500.00	205725.00	31.65	205725.00	
-	-	4.14	500.00	2070.00	4.14	2070.00	
-	-	282.20	850.00	239870.00	282.20	239870.00	
-	-	3.83	60500.00	231715.00	3.83	231715.00	
-	-	143.45	980.00	140581.00	143.45	140581.00	
-	-	55.09	200.00	11018.00	55.09	11018.00	
-	-	99.62	200.00	19924.00	99.62	19924.00	

Sl. No.		Unit
12	Providing 18mm thick cement plaster in single coat with cement mortar 1:6, to brick masonry including rounding off corners wherever required smooth rendering, : Providing and removing scaffolding, including cost of materials, labour, curing etc complete as per specifications and directions of engineer in charge of the work	Sqm
13	Flooring with 25mm to 40mm thick polished **tandur blue stone slabs** using cement mortar 1:6, 25mm thick over existing cement concrete bed or top of roof laid to line and level and jointed with cement slurry mixed with pigment to match the shade of the slab, , including cost of materials, labour, curing, polishing etc complete as per specifications and directions of engineer in charge of the work	Sqm
14	Providing and removing **centering, shuttering, strutting, propping** etc., for **chajjas, corbels** etc., including edges including cost of all materials, labour etc complete as per specifications and directions of engineer in charge of the work	Sqm
15	Providing and removing **centering, shuttering, strutting, propping** etc., for **columns, pillars, post and struts**, square / rectangular/ polygon in plan including cost of all materials, labour etc complete as per specifications and directions of engineer in charge of the work	Sqm
16	Providing and removing **centering, shuttering, strutting, propping** etc., and removal of form work for flat surface such as suspended floors, roofs, landings, balconies and likes, thickness above 200 mm including cost of all materials, labour etc complete as per specifications and directions of engineer in charge of the work	Sqm
17	Providing and removing **centering, shuttering, strutting, propping** etc., and removal of form work for sides and soffits of **beams, beam haunchings, cantilever girders, bressumers and lintels not exceeding 1m in depth** including cost of all materials, labour etc complete as per specifications and directions of engineer in charge of the work	Sqm
18	Supplying and fixing pressed steel door frames size 125x65 mm manufactured from 1.25mm thick carbon steel or imported steel strips with mitred joints of 900 for door openings and shutters made out of seasoned Honne wood, styles of 30 mm, thick with lock rail of 160 mm, width, top and side rails of 100 mm. width and bottom rails of 250 mm width and panel filling with 12mm thick particle board of exterior grade bonded with phenol formal dehide resin and the shutter shall be rot proof, vermin proof, heat resistant guaranteed against shrinkage, warpage and such other defects for a period of 3 years. This shall be as per approved drawings, specification and direction including cost of conveyance, manufacturing, painting with enamel paint 2 coats over primer coat, cost of labour for all items of work, machinery, equipment and all other incidental charges with all lead, lift, loading and unloading etc., complete. The Hollow portion of the frame to be filled with cement concrete 1:2:4 etc complete as per specifications and directions of engineer in charge of the work	Sqm
19	"Supplying and fixing pressed steel window frame of size 100 x 50mm manufactured from 1.25 mm thick carbon steel or imported steel strips with neat mitred joints at 900degree for window openings and shall be suitable to fix M.S. grills as per design and drawings using 12mm dia rods at 100mm Centre to Centre horizontally and two members of M.S flats of 6mmx40mm size at 150mm apart, welded into a frame of 6mmx40mm size M.S. flats with 16mm size lugs, and 8 Nos. of 100mm size hinges, 4 Nos of Butt Stay pins and 4 Nos. Tower bolts and shutters half panelled and hallf glazed with shutters made out of seasoned honne wood, styles of 30mm thick and 100mm width and rails of 30mm thick and 100mm width and using 4mm thick pin headed glass and panel, filling with 12mm thick particle board of exterior grade bonded with phenol formal dehide resin and the shutter shall be rot proof vermin proof, heat resistant guaranteed against shrinkage, warp age and such other defects for a period of 3 years.This shall be as per approved drawing, specification and direction including cost of conveyance, manufacturing painting with 2 coats enamel paint over one coat of primer, cost of labour for all items of work, machinery, equipment and all other incidental charges with all lead, lift loading and unloading etc.,	Sqm
20	Providing and **applying two coats with oil bound washable distemper** of approved brand and shade on wall surface including priming coat with distemper primer after throughly brooming the surface free from mortar drops and other foreign matter including preparing the surface even and sand paper smooth, cost of materials, labour, etc complete as per specifications and directions of engineer in charge of the work	Sqm
21	Providing and finishing external walls in two coats with waterproof cement paint of approved brand and shade to give an even shade after throughly brooming the surface to remove all dirt and loose powdered material, free from mortar drops and other foreign matter cost of materials, labour, complete as per specifications. - with primer etc complete as per specifications and directions of engineer in charge of the work	Sqm
22	Providing Ceramic tiles of approved make,shade and size for flooring, treads of steps and landings laid on a bed of 12mm thick, cement mortar 1:3 mix, flush pointing with white cement using colour pigment , including cost of materials, labour, curing, complete as per specifications. - for Ceramic Tiles of size 30x30cms 6mm thick etc complete as per specifications and directions of engineer in charge of the work	Sqm

Unit	Previous Measurement		Present Measurement			Total Upto Date		Remarks
	Qty.	Cost	Qty.	Rate Rs. P.	Amount	Qty	Cost	
Sqm	-	-	252.50	200.00	50500.00	252.50	50500.00	
Sqm	-	-	135.24	1200.00	162288.00	135.24	162288.00	
Sqm	-	-	3.60	280.00	1008.00	3.60	1008.00	
Sqm	-	-	0.00	380.00	0.00	0.00	0.00	
Sqm	-	-	96.32	400.00	38528.00	96.32	38528.00	
Sqm	-	-	53.64	270.00	14483.00	53.64	14483.00	
Sqm	-	-	5.67	3500.00	19845.00	5.67	19845.00	
Sqm	-	-	18.54	4000.00	74160.00	18.54	74160.00	
Sqm	-	-	511.48	70.00	35804.00	511.48	35804.00	
Sqm	-	-	809.85	90.70	73453.00	809.85	73453.00	
Sqm	-	-	5.76	1200.00	6912.00	5.76	6912.00	

Sl. No.		Unit
23	Providing skirting, dado, rises of steps with colour glazed tiles on 10mm thick cement plaster 1:3 and jointed with white cement slurry over rough plaster surface (excluding cost of rough plastered surface which should be measured and paid separately) using glazed tiles of approved make and size including cost of materials, labour, complete as per specifications. Specification No.KBS 14.16, 14.17 - Colour glazed tiles 30x60 cms 6mm thick with border of size 30 x 10 cms etc complete as per specifications and directions of engineer in charge of the work	Sqm
24	Providing and fixing white vitreous china clay, water closet European type (Pedestal type, S-trap) with black solid plastic seat and lid, C.P brass hinges, rubber buffers. 10 litre white glazed / vitreous china clay low level, flushing cistern (all are approved make) with fittings, C.I / M.S brackets, 40mm diameter flush bend with fittings and clamps, overflow arrangements with specials and 25mm mosquito proof coupling of approved design, painting of fittings and brackets, cutting and making good the wall and floor wherever required, including cost of materials, labour etc complete as per specifications and directions of engineer in charge of the work	Each
25	Providing and fixing white vitreous china clay, flat back wash basin size 630x450mm with a pair of 15mm C.P brass pillar taps with C.I / M.S brackets, 32 mm C.P. brass waste of standard pattern, painting of fittings and brackets, cutting and making good the wall and floor wherever required, including cost of materials, labour etc complete as per specifications and directions of engineer in charge of the work	Unit
26	Providing and fixing to wall, ceiling and floor galvanised / mild steel tube 20mm dia nominal bore with fittings (medium grade weight 1.65 kg/mtr) B class including cost of all materials, labour charges, HOM of equipments and testing etc complete as per specifications and directions of engineer in charge of the work	m
27	Supplying water storage tanks made of virgin polymer (LLDPE) with two layers outer Black or Blue and inner White layer of approved quality and make, conforming to I.S.I./ISO/SSI etc complete as per specifications and directions of engineer in charge of the work	L
28	Providing and fixing in position brass stop cock of approved quality 20mm nominal bore including cost of all materials, labour and HOM of equipments with all leads etc complete as per specifications and directions of engineer in charge of the work	Each
29	Providing and fixing on wall surface 2.5 kg / sq.cm H.D.P.E. rain down water pipes 90 mm outer dia approved make and brand with necessary specials like shoes, bends and offsets fixed with iron clamps, wall plugs, screws, including cost of materials, labour, curing etc complete as per specifications and directions of engineer in charge of the work	m
30	Cement concrete pavement.Construction of un-reinforced plain cement concrete pavement, thickness as per design, over a prepared sub base with OPC cement or any other type as per clause 1051.2.2 design mix M20/M30 , with 25mm and down size graded granite metal coarse aggregates and fine aggregtes , with superplastisiser @3lts confirming to IS9103-1999 Reaffirmed-2008 , mixed in a concrete mixer of not less than 0.6 cum capacity and appropriate weigh batcher as per approved mix design, laid in approved fixed side form work (steel channel, laying and fixing of 125 micron thick polythene film, wedges, steel plates including levelling the form work as per drawing). Spreading the concrete with shovels, rackers compacted using needle, screed and plate vibrator and finished in a continuous operation including provision of contraction, expansion, construction and longitudinal joints including groove cutting charges, joint filler, separation membrane, selant primer, joint sealant, admixtures as approved, curing compound, finishing to lines and grades as per drawing complete as per specifications. **- M20 (at 300Kg per cum coarse aggregate @ 0.64cum and fine aggregate**	cum
31	Providing and fixing M.S. Gate as per Chief Architect Drawing, using 50mm x 50mm 14 guage M.S. hollow pipe frame work bent to ornamental shape as shown in the drawing and 35mm x 6mm and 16 x 16mm Square rods for verticals alternatively spaced at 4cms c/c in two halves and 40mmx6mm M.S. flats for horizontal member and at the top cast iron spikes are provided at alternate vertical members asshown in the drawing etc., complete. All the steel surface should be thoroughly cleaned free of rust and painted with anti corrosive paint (shop paint) etc., complete. The work includes cost of all materials, labour charges for all items of work, hire charges for welding, cutting and grinding equipment, and electricity charges, with lead and lift, loading and unloading charges, etc complete as per specifications and directions of engineer in charge of the work	Sqm
32	Supplying and wiring adopting loop system in existing PVC Conduit / casing capping using 1100V grade, COPPER conductor flexible multistrand FRLS PVC insulated, 2 X1.5Sq.mm Cable confirming to the GTP, with a 6Amps flush type SP control switch shall be fixed on the existing plastic sheet / gang box, the other end of the wires shall be terminated with sufficient loose length in a wood/PVC round block. complete for each outlet. GROUP A b) Medium point above 3Mtr upto 6Mtr from tapping point to out let via switch etc complete as per specifications and directions of engineer in charge of the work	Point
33	Supplying and flush mounting teak wooden box without front plank, made of not less than 12mm thick wood, after due groove cutting, Finishing with necessary cement plastering complete (1.6.5) 4"x4"x3" (101x101x76mm) etc complete as per specifications and directions of engineer in charge of the work	Each

Previous Measurement		Present Measurement			Total Upto Date		Remarks
Qty.	Cost	Qty.	Rate Rs. P.	Amount	Qty	Cost	
-	-	32.94	1600.00	52704.00	32.94	52704.00	
-	-	6	5000.00	30000.00	6.00	30000.00	
-	-	6	4000.00	24000.00	6.00	24000.00	
-	-	110.00	240.00	26400.00	110.00	26400.00	
-	-	1500	6.00	9000.00	1500.00	9000.00	
-	-	15	170.00	2550.00	15.00	2550.00	
-	-	30.00	420.00	12600.00	30.00	12600.00	
-	-	25.60	5500.00	140800.00	25.60	140800.00	
-	-	4.50	5500.00	24750.00	4.50	24750.00	
-	-	5	240.00	1200.00	5.00	1200.00	
-	-	5	60.00	300.00	0.00	300.00	

Sl. No.		Unit
34	Supplying 4mm thick plastic sheet with necessary nitches for fixing switches, regulators etc., and fixing on existing wooden or metal box using N.F. screws etc complete as per specifications and directions of engineer in charge of the work	SqCM
35	Extra for Groove cutting in brick wall/CC floor to the suitable depth for concealing of Conduit/GI pipe and plastering, finishing upto wall surface complete. upto 50mm conduit in brick wall etc complete as per specifications and directions of engineer in charge of the work	Mtr
36	Supplying heavy gauge PVC Conduit Pipe 19/20 mm dia 2 mm thick with suitable size bends, metal junction boxes adhesive paste etc., by groove cutting in the wall and fixing by bracing U or J hooks and cement plastering up to the wall surface and run with 18 SWG GI fish wire run throughout the conduit wherever necessary etc complete as per specifications and directions of engineer in charge of the work	Mtr
37	Supplying and fixing PBBC/Bakelite straight or slant batten holder and wiring with 60w/230 volts lamps etc complete as per specifications and directions of engineer in charge of the work	Each
38	Supplying patti type fluorescent tube light fitting of 2' - suitable for 14 watts fluorescent tube fitting, made out of M.S. Sheet and stove enameled with HF Electronic Ballast , locking type brass contact holders mounted on double fold type sheet base fully wired for use on 230 volts AC . Supply including T5 lamp etc complete as per specifications and directions of engineer in charge of the work	Each
39	Wiring for lighting/power circuit using one of FRLS PVC insulated 1100V grade, multistrand Copper with low conductor resistance single core wire in open or concealed system of wiring with specified IS-694:1990 & confirming to GTP of GROUP -A 1.5 sqmm etc complete as per specifications and directions of engineer in charge of the work	Mtr
40	Supplying and fixing cast Aluminum round or oblong type bulk head fitting with GI wire guard, glass cover with 60/100 watts 230V GLS lamp etc complete as per specifications and directions of engineer in charge of the work	Each
41	Supplying, fixing, wiring, earth electrode for grounding conduits, I.C. cutouts and other equipment's on the meter board using 40mm dia 2.90mm thick GI pipe 2.5 mtr long buried in a pit ... The pit should be filled with equal proportion of salt and charcoal 150mm all-round the pipe to complete depth. The connection from the pipe to the conduit etc., is to be established through GI wire of size as per ISI specification 7.3.3. of IS 732 using 12mm dia bolts, nuts, washers and check nuts etc., the pipe shall have 16 through holes of 122 mm dia etc complete as per specifications and directions of engineer in charge of the work	No
42	Supplying of 1.1 KV LT UG cable having aluminum conductor PVC insulated, extruded inner sheathed, galvanized, steel strip (except 2CX10Sq.mm wire armoured) confirming to IS-3975:1990 (No. of Strip indicated in GTP) & extruded PVC outer sheathed armoured cable with specified IS-1554 Part-1:1988 & confirming to GTP of GROUP-A etc complete as per specifications and directions of engineer in charge of the work	Mtr
43	Labour charges for laying of 1.1 KV class UG cable in existing trench GI pipe / stoneware pipe / on wall / on pole as required.In existing trench/duct etc complete as per specifications and directions of engineer in charge of the work	Mtr
44	Digging of trench of 0.6m deep x 0.50 mtr wide refilling the trench to the required ground level and consolidating etc., complete For Cutting Road Surface etc complete as per specifications and directions of engineer in charge of the work	Mtr
45	Supplying and fixing of class A (medium duty) GI pipe of wall thickness not less than 3.25mm on pole/wall/drain crossing with necessary clamping arrangements for UG cable of 1.1 KV 40mm dia GI pipe etc complete as per specifications and directions of engineer in charge of the work	Mtr
46	Supplying and fixing L.T. cast Iron pot heads suitable for 1.1 KV class UG cable filled with necessary bitumen/insulating compound complete with terminals, clamps, bolts, nuts and washers 16Sqmm etc complete as per specifications and directions of engineer in charge of the work	No.
	Total	

CERTIFICATE

1. Certified that the above work done satisfactory and no materials issued from departmentally.

Jodha
AE 18/4/17

Unit	Previous Measurement		Present Measurement			Total Upto Date		Remarks
	Qty.	Cost	Qty.	Rate Rs. P.	Amount	Qty	Cost	
SqCM	-	-	1200	0.25	300.00	1200.00	300.00	
Mtr	-	-	60	20.00	1200.00	60.00	1200.00	
Mtr	-	-	60	50.00	3000.00	60.00	3000.00	
Each	-	-	1	80.00	80.00	1.00	80.00	
Each	-	-	1	500.00	500.00	1.00	500.00	
Mtr	-	-	15	18.00	270.00	15.00	270.00	
Each	-	-	4	700.00	2800.00	4.00	2800.00	
No	-	-	1	2000.00	2000.00	1.00	2000.00	
Mtr	-	-	30.00	140.00	4200.00	30.00	4200.00	
Mtr	-	-	30.00	10.00	300.00	30.00	300.00	
Mtr	-	-	25.00	80.00	2000.00	25.00	2000.00	
Mtr	-	-	4.00	300.00	1200.00	4.00	1200.00	
No.	-	-	2.00	200.00	400.00	2.00	400.00	
					1932454.00		1932454.00	

1932754 1932754

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97